# 

## 2016/17 CAPITAL MONITORING SEPTEMBER 2016

Exp Code	2016/17 Approved Schemes	Project Manager	Original Completion Date	Expected Completion Date	Project RAG Status	2016/17 Original Budget £'000	2015/16 Slippage £'000	2016/17 Amend- ments £'000	2016/17 Revised Budget £'000	2016/17 Actual to Date £'000	2016/17 Commitment to Date £'000	2016/17 Total to Date £'000	2016/17 Forecast Outturn £'000	Variance between Forecast Outturn & Revised Budget £'000	Outturn RAG Status	
										1						-
	TOTAL					4,609	292	1,256	6,157	715	136	851	4,581	(1,576)		
	RP - ROLLING PROGRAMME															
	Head of Strategic Financ	e & Property														
72356/7502	Fabric Improvements to Swimming Pools	S. Whinnett	Not known	Mar-17	RED	40			40	10	1	11	20	(20)	GREEN	S
	Glazing & equalities access works to Swimming Pools	S. Whinnett	Not known	Mar-17	RED	40			40			-	0	(40)	GREEN	S
	Grange Paddocks Teaching Pool - Replace existing handrail & tiles to walls, steps & base of pool	S. Whinnett & M. Kingsland	Jan-16	Dec-16	RED			34	34		22	22	34		GREEN	V fc
72338/7502	Leventhorpe Swimming Pool - Renew main supply fan to the main pool area	S. Whinnett	Sep-13	Mar-17	RED	25			25			-	0	(25)	GREEN	N
	Hartham Swimming Pool - Refurbishment of Pool Filters to ensure the efficiency of the pools filtration plant operation & to maintain the pools water quality	S. Whinnett	Dec-16	Dec-16	GREEN	25			25			-	25	-	GREEN	Ŵ
	Fanshawe Swimming Pool - Joint Provision Pools (Ward Freman, Leventhorpe & Fanshawe) - Replacement Air Conditioning to Offices	S. Whinnett	Apr-14	Mar-17	RED	15			15			-	0	(15)	GREEN	A d
72345/7531	Fanshawe Swimming Pool - Refurbish/Replace Pool Filters, to maintain efficient operation of the pool filter & pool water quality	S. Whinnett	Not known	Mar-17	RED	20			20			-	28	8	GREEN	A d
72346/7531	Fanshawe Swimming Pool - Replace Pool Circulating Pumps	S. Whinnett	Dec-13	Mar-17	RED	20			20			-	0	(20)	GREEN	A d
	OPERATIONAL BUILDINGS															
	Rolling programme for planned preventative capital maintenance of operational buildings	S. Whinnett & J. Earley	RP	RP		195		85	280			-	100	(180)	RED	B u p ir
	Hertford Theatre															Ţ
	Entrance Lobby Roof - to replace the existing defective roof with new leak free, energy efficient roof and reduce overheating in the entrance lobby / foyer area in summer months	S. Whinnett & J. Earley	Sep-15	Sep-16	RED	19			19	15	3	18	19	-	GREEN	C
	Hertford Theatre - Flood Alleviation Works to Sump Pumps - To modify the existing sump pump installation to reduce the likelihood of any future flooding of the Theatre	S. Whinnett & J. Earley	Aug-16	Mar-17	RED	20			20	4		4	20	-	GREEN	1

Survey & specification stage
Survey & specification stage
Works programmed for Xmas closedown. Start date panned for 12/12/2016
Need to review scheme as essential repairs already carried out. Awaiting decision on joint provision capital expenditure
Works programmed for Xmas closedown.
Awaiting decision on joint provision capital expenditure, dependant on the Leisure Strategy report.
Awaiting decision on joint provision capital expenditure, dependant on the Leisure Strategy report.
Awaiting decision on joint provision capital expenditure, dependant on the Leisure Strategy report.
Budget in place to allow appropriate schemes to go forward upon provision of appropriate business case. No further planned schemes this year, but will leave £100k in the budget incase of emergency works
Completed, awaiting final invoices.
1st phase of work completed

COMMENTS

Exp Code	2016/17 Approved Schemes	Project Manager	Original Completion Date	Expected Completion Date	Project RAG Status	2016/17 Original Budget	2015/16 Slippage	2016/17 Amend- ments	2016/17 Revised Budget	2016/17 Actual to Date	2016/17 Commitment to Date	2016/17 Total to Date	2016/17 Forecast Outturn	Variance between Forecast Outturn & Revised Budget	Outturn RAG Status	
74000/7500	Lightend Theodore - Fundamental inhibition			Aug 40	00551	£'000	£'000	£'000	£'000	£'000	£'000	£'000	£'000	£'000	00551	
71286/7502	Hertford Theatre - Emergency Lighting works to backstage areas	S. Whinnett & J. Earley		Aug-16	GREEN			11	11	10		10	11	-	GREEN	C
	Buntingford Service Centre - Energy Saving Lighting - To replace the existing lighting in the recycling, workshop and storage area with energy efficient/low maintenance LED lighting	S. Whinnett & J. Earley	Jun-16	Oct-16	RED	35		10	45	29	18	47	47		GREEN	W
75272/7502	Library Car Park, Ware - to carry out drainage & resurfacing works to the annexe area of the public car park	S. Whinnett & J. Earley	Oct-16	Aug-16	GREEN			20	20	20		20	20	-	GREEN	C
71203/7531	Replacement of Chairs & Desks	T. Smith	RP	RP		10	(6)		4	3	1	4	4	-	GREEN	
	Charringtons House 2nd Floor Suite Refurbishment															Γ
71285/7502	Maximise return from Council assets by generating rental income & business rates income from Charringtons House for the Council once the suite is refurbished	A. Osborne	Apr-16	Dec-16	RED	300			300	99		99	300	-	GREEN	Fi fo ar
<u>71287/7502</u>	Demolition 1 The Causeway, B/S	S. Whinnett		Mar-17					-	18	6	24	600	600	GREEN	PI Pi
72568/7502	North Drive, Ware - reconstruct road & drainage	A. Osborne	Mar-10	Not known	RED		(1)	12	11			-	11	-	GREEN	Pl re
	Total Strategic Finance &	Property				764	(7)	172	929	208	51	259	1,239	310		L
																┶
	Head of Shared Busines	s & Technology S	Services													$\bot$
71414/7531	Replacement Infrastructure	P. Wain	RP	RP		35	12		47	7		7	47	-	GREEN	SI A is
71416/7531	Merging IT systems - Licensing & Env	J. Geall		Aug-16			9	40	49	30		30	49	-	GREEN	A
71416/7513	Health Merging IT systems - Licensing & Env Health. Capital Salaries	J. Geall						25	25			-	25	-	GREEN	to Bi ex pr in
71431/7531	Establishment of LES & internet links to replace MPLS	H. Lewis		Oct-16			24		24	2		2	24	-	GREEN	St W Pl ur Q
71435/7531	Funding for Applications	P. Tyler	RP	RP		40		(40)	-			-	-	-	GREEN	TI
	Service Desk & Utilities	H. Lewis		Mar-17			25		25			-	25	-	GREEN	W
71440/7531	Shared service print investment costs 50%	H. Lewis						21	21			-	21	-	GREEN	SI
																as bu id

COMMENTS
Completed.
Works commenced.
Completed.
First phase of refurbishment complete and recently passed for payment and second phase due to be actioned, anticipated completion Dec 16
Planning application stage. Funded from Commercial Property Fund
Planning Enforcement negotiating with developer to try and resolve outstanding issues
SHARED SCHEME w/Stevenage BC A 5yr investment programme for the shared ICT Infrastructure is being developed and proposals will be brought forward shortly.
Additional draw down from rolling programme for consultancy to support transition to the new system Budget drawn down from rolling programme to fund contract extension in Env Health to support the implementation project. Additional costs in relation to IDOX project to be incurred, contract further extended for existing member of staff. To be drawn down from Rolling Programme. Work to migrate the data connections is now completed. Planning to migrate the telephony connections is now
underway with the majority of remaining spend expected in Q3.
This scheme has been superseded by the Rolling programme Work to harmonise security software is ongoing with implementation expected March 2017 SHARED SCHEME w/Stevenage BC Work is currently being undertaken to review the way forward, as a number of new opportunities have been identified. A
business case will be presented in the near future, clear identifying the investment required

Funds tranferred to Rolling programme (71450/7531).

Exp Code	2016/17 Approved Schemes	Project Manager	Original Completion Date	Expected Completion Date	Project RAG Status	2016/17 Original Budget	2015/16 Slippage	2016/17 Amend- ments	2016/17 Revised Budget	2016/17 Actual to Date	2016/17 Commitment to Date	2016/17 Total to Date	2016/17 Forecast Outturn	Variance between Forecast Outturn & Revised Budget	Outturn RAG Status	
						£'000	£'000	£'000	£'000	£'000	£'000	£'000	£'000	£'000		
71453/7531	New HR & Payroll System	N. Roberson		Mar-17				55	55			-	55	-	GREEN	S N pl
																1
71459/7531	New Finance System	P. Gregory		Mar-17		175			175			-	175	-	GREEN	T
71460/7531	New Asset Management System	P. Gregory	Sep-16	Dec-16		20			20			-	20	-	GREEN	S
71456/7531	Client Equipment	H. Lewis	RP	RP			5	10	15	11		11	15	-	GREEN	B
71458/7531	Electoral Management Software							75	75			-	75	-	GREEN	Ti pr se
71461/7531	Revs & Bens EDM Solution	R. Brock		Dec-17				110	110	37		37	110	-	GREEN	m No
71462/7531	Car Park Data Warehousing	P. Tyler						22	22			-	22	-	GREEN	Di Wi
	Audio & Visual Equipment Council Chamber Wallfields	P. Wain						5	5				5	-		D
	Audio & Visual Equipment Hertford Theatre	P. Wain						10	10				10			D
	Rolling programme to be utilised on ICT projects subject to ITSG review	H. Lewis	RP	RP		405	171	(178)	398			-	293	(105)	AMBER	A ar
	Total Shared Business &	<b>Technology Ser</b>	vices			675	250	151	1,076	87	-	87	971	(105)		
									.,					(100)		

## SHARED SCHEME w/Stevenage BC

NGA slected as preferred solution and project kick off taking place in July. First payroll on new system anticpated in Apr-17, although some HR self-serve elements may be launched sooper

sooner. Tender to go out Aug/Sept, update on prices once offered. Predict most will be in 16/17

System is the next in line for implementation following the upgrade of Uniform to v10, anticpated completion by Dec-16 Budget used to service new and replacement equipment needs identified within year The procurement documentation is complete, and the formal

The procurement documentation is complete, and the formal procurement process can start when it fits in with the service's timetable (the european referendum has delayed matters).

Northgate I@W selected as the preferred solution and the project kick-off taking place in July. Drawn down from rolling programme. Work is progressing

Drawn down from rolling programme. Work is progressing with the supplier to define the data requirements

Drawn down from rolling programme

Drawn down from rolling programme

Additional draw down anticipated for infrastructure investment and any early projects to support the digital strategy

Exp Code	2016/17 Approved Schemes	Project Manager	Original Completion Date	Expected Completion Date	Project RAG Status	2016/17 Original Budget £'000	2015/16 Slippage £'000	2016/17 Amend- ments £'000	2016/17 Revised Budget £'000	2016/17 Actual to Date £'000	2016/17 Commitment to Date £'000	2016/17 Total to Date £'000	2016/17 Forecast Outturn £'000	Variance between Forecast Outturn & Revised Budget £'000	Outturn RAG Status	
	Head of Operations					£ 000	£ 000	2000	2000	£ 000	£ 000	£ 000	2 000	2 000		╈
	Car Park Management System - To implement a cost effective car park management system for the Council to manage its car parks for the next 10 years	A. Pulham	Sep-16	Oct-16	AMBER	340			340	1	33	34	340	-	GREEN	C
	Refurbishment of Hertford Theatre Café/Bar								-							
72712/7502	The layout, design and equipment provision is in need of upgrade in order to meet the needs of our customers and maximise the potential for revenue generation	B. Cannell	Sep-16	Dec-16	AMBER	50			50			-	50	-	GREEN	F
72710/7531	Hertford Theatre replacement of 6 lighting hoists	B. Cannell	Dec-15	Aug-16	RED			13	13	7	6	13	13	-	GREEN	F c v
	Refuse Collection & Recycling											-				f
	Containers Replacement Programme	D. Allen	RP	RP		100	19	(10)	109	53	9	-			GREEN	F
	Replacement Litter Bins Commercial Waste Bins	D. Allen D. Allen	RP RP	RP RP		6 34	3 11	(1) 12	8 57	4	2	6 8			GREEN GREEN	F
72513/7502	Bell Street, Sawbridgeworth - Modernise the public convenience facilities, in preparation for transferring the operation to Sawbridgeworth Town Council under an agency agreement	D. Allen	Sep-15	Mar-17	RED			67	67	(2)	2	-	0	(67)	GREEN	FLa
72517/7502	Hartham Pavilion Refurbishment - Replace public toilets, redevelop existing café area, create functional changing area for footballers & incorporate meeting/training room.	M. Kingsland & S. Whinnett	Dec-15	Mar-17	RED		1	58	59		1	1	95	36	GREEN	A T e
72522/7531	Play Area Grange Paddocks, B/S - Install new play area, to include new activity equipment & surfacing. New footpath & installation of new seating.	I. Sharratt	Mar-17	Feb-17	GREEN	95			95			-	95	-	GREEN	
72504/7531	Play equipment & infrastructure replacement	I. Sharratt	RP	RP		50			50			-	50	-	GREEN	A C tl a
	Play Area, The Bourne, Ware (Phase 2) - Installation of a fitness & play facility for older children & open space access improvements.	I. Sharratt	Mar-16	Nov-16	RED			41	41	38	7	45	48	7	AMBER	A n p tl
	Hartham Common, Hertford - Preliminary works associated with the development of the major play site development project to be undertaken in 2016/17 in accordance with Hartham Common Development Plan	I. Sharratt	Mar-13	2017/18	RED	25			25			-	0	(25)	RED	T d n b d d
	Open Space improvements Bishop's Park, B/S - Installation of a car park, footpath improvements & health/play facilities	I. Sharratt	Mar-17	Mar-17	GREEN	106			106			-	106	-	GREEN	DR air DSP ed
72507/7531	Pishiobury Park, Sawbridgeworth - Wetland Habitat Project - improvements to boardwalk/paths permitting safe access to the wetland area of the park	I. Sharratt	Mar-13	Dec-16	RED		12		12			-	12	-	GREEN	F a ii: c V
72511/7531	Buryfield Recreation Ground, Ware - Installation of play area to encourage healthy activity for younger children	I. Sharratt		Oct-16	GREEN		3		3		3	3	3	-	GREEN	F

Order raised for new tariff board signs. Completion of scheme in October 16

Final designs received 19.9.16. Completion in December

Partly completed in 15/16, however, due to timescales of events at the Theatre, the remaining work had to be completed in August 2016 when the Theatre closed for 2 weeks

Rolling programme for containers - on target Rolling programme for litter bins - on target Rolling programme for commercial bins - on target Progress is being made at a very slow pace. The Service Level Agreement is has been sent to STC however they have asked to revist plans. Head of Ops exploring options.

Additional S106 funding of £36k approved at Leadership Team to cover priced specification that came in above initial estimate. Works still planned to be completed in 2016/17

Officers carried out desktop assessment of project in June. Concept plans have been drawn up and the consultation with residents is underway. The consultation is complete & consultees have all been responded to. Some minor areas were modified & the resultant specification is due to be A project is underway with CMS to design the Hartham Common & Beyond scheme part of which will be funded through this budget along with a range of play area and access improvements across the district to be finalised by the end of October 16 and delivered by March 17 All works are now completed satisfactorily. A final sign off meeting will be conducted by the end of October 16. Part payment has been made & full payment will be made after this meeting, less the retention sum as per contract. This project is to be delayed & reviewed in 2017/18 pending decisions on plans for the leisure centre. The play area revamp is still an important improvement but may benefit from being considered as part of a larger project. A draft brief has been created & is ready to modify in line with any new objectives. Scheme will slip.

Discussions are underway with County officers to explore Rights of Way further and opportunities for joined up approach with Safer Routes to School. The impact of access improvements on school routes and the technical element of negotiating the road across the park need to be established before consulting with the public. The Council's Health & Safety Officer has provided his feedback on the scheme. Preliminary designs have been considered and public engagement is delayed until October 16. Project to be delivered by March 17.

Plans still temporarily on hold due to delays in completing agreement with current owners of the Osier Bed woodland. EHC legal documents to secure the transfer have now been issued following agreement from the owners who are currently instructing their solicitors. Works were not possible over the summer due to bird nesting but should go ahead in November 16.

Retention only

Exp Code	2016/17 Approved Schemes	Project Manager	Original Completion Date	Expected Completion Date	Project RAG Status	2016/17 Original Budget £'000	2015/16 Slippage £'000	2016/17 Amend- ments £'000	2016/17 Revised Budget £'000	2016/17 Actual to Date £'000	2016/17 Commitment to Date £'000	2016/17 Total to Date £'000	2016/17 Forecast Outturn £'000	Variance between Forecast Outturn & Revised Budget £'000	Outturn RAG Status	
	Energy Efficiency & Carbon Reduction Measures - Installation of solar panels at Wallfields, Hertford	D. Thorogood/S. Whinnett	Mar-12	Nov-16	RED			45	45			-	45		GREEN	co re pa 21
	Castle Weir Micro Hydro Scheme - To provide a small Hydro-electricity turbine in the river Lee at Hertford Weir. This is an invest to save project and will generate electricity providing power for Hertford Theatre and for sale to the Grid. The scheme is subject to a rigorous approval process by the Environment Agency for flood risk and protection of biodiversity.	D. Thorogood	Mar-12	Mar-17	RED	201			201			-	0	(201)	RED	C th da m th m 20
74106/7531	Market Improvement Scheme	N. Kirby		Mar-17	RED	23		21	44	2		2	2	(42)	RED	O ₩
	Total Head of Operations	<u> </u> 6				1,030	49	246	1,325	110	64	174	1,033	(292)		┢
									-				.,	(/		t
	Head of Housing & Healt								-			-				
	Community Capital grants - to provide the right tools for people to get involved with projects that improve facilities such as green spaces or community buildings – inspiring ownership and pride.	C. Pullen	RP	RP	AMBER	120	(24)	41	137	42		42	92	(45)	AMBER	O m cl D av so al co m sp aj
72685/7601	Future Social Housing Schemes	L. Harris				821			821			-	0	(821)	RED	N w
	Ridgeway Scheme, Hertford (Network Homes)	L. Harris		Dec-16				500	500			-	250	(250)	GREEN	G al m co la 50
	Gladstone Road, Ware (Network Homes)	L. Harris						77	77				38	(39)	GREEN	G cu S w
	Private Sector Improvement Grants								-			-		(		
	Disabled Facilities (Govt funding of £530,136 rec'd for 16/17)	S. Winterburn	RP	RP		694			694	141		141	400	(294)	AMBER	G fc hi yis D ci O C
72605/7601	Disabled Facilities - Discretionary	S. Winterburn	RP	RP		100			100			-	50	(50)	RED	C to
72606/7601	Decent Home Grants	S. Winterburn	RP	RP		150			150	12		12	100	(50)	AMBER	
72604/7601	Energy Grants	S. Winterburn	RP	RP		20		38	58			-	58	-	GREEN	S st bi
71201/7513	Capital Salaries	P. Gregory	RP	RP		26			26			-	26	-	GREEN	Ê

Potential contractors are being asked to provide revised costings and estimated FiT paybacks for the project (after revisions to government tariff payments). Assuming paybacks are satisfactory scheme start anticipated winter 2016.

Currently in discussion with EA to agree with EA consultants the final operating protocols together with revised water flow data following improvement works and automation of the main weir gates, which impacts upon flood risk modelling for the hydro scheme. Once data confirmed this will allow revised modelling and paybacks to be completed and scheme to progress. Project completion currently anticipated early 2017/18 year

Options appraisal for markets going to Community Scrutiny March 2017. Funds could support HUDS work potentially.

Of the 9 awards allocated in June 2016, 5 of those have now made a claim. Of the 28 awards made in 15/16, 21 have now claimed payment and others are expected in by the end of December. In the 2nd funding round, 11 organisations were awarded a grant. There is still funds remaining to be allocated so a 3rd deadline will be set. Note: spending this budget is always dependant on successful applicants being able to complete their project within the 1 year time frame or 6 months in case of a small capital grant. Still anticipate spending the all the budget but will chase successful applicants for status check on their project.

No current commitments. First priority is to spend S106 sums which have been collected for affordable housing.

Grant to be paid to Network Homes - fully funded from S106 commuted sum. To build 120 new build properties which will all be affordable housing units, expecting payment to be made December when work on site commences. EHDC contributing to Phase 1, major project should be completed late 2018. 50% to be paid when work commences on site & 50% on completion

Grant to be paid to Network Homes - fully funded from S106 commuted sum. To build 10 affordable housing units. Scheme should be completed by early 2018. 50% to be paid when work commences on site & 50% on completion

Government funding through Better Care Fund has increased for 2016/17 to £530,136. This exceeds recent (though not historic) spend. Only £321K was spent on DFG in previous year. A county wide review of DFG services is underway, but is not expected to affect referral rates until next year. HCC's DHCS has confirmed that unspent BCF allocation can be carried forward to next year. Discussions underway to resolve OT waiting list, but currently expect max spend to be £400k. Current commitment (i.e., approved, unpaid grants) is £126k.

Current commitment on DDFG budget is only £31.6k. Unlikely to need more than £50K.

A few cases in pipeline. Current commitment +spend is £15k. Anticipate max spend of £100k.

Scope to expand range of measures was identified in energy strategy, to include higher cost measures enabling spend of budget.

Exp Code	2016/17 Approved Schemes	Project Manager	Original Completion Date	Expected Completion Date	Project RAG Status	2016/17 Original Budget	2015/16 Slippage	2016/17 Amend- ments	2016/17 Revised Budget	2016/17 Actual to Date	2016/17 Commitment to Date	2016/17 Total to Date	2016/17 Forecast Outturn	Variance between Forecast Outturn & Revised Budget	Outturn RAG Status	
75400/7500			RP	DD		£'000	£'000	£'000	£'000	£'000	£'000	£'000	£'000	£'000	00551	
	River & Watercourse Structures - Improve, maintain & renew structures along rivers and watercourses to alleviate possible flooding throughout the district.	G. Field	KP	RP		47	8		55	5	7	12	55	-	GREEN	Br cc pr flc De Qi W Su
	Air Quality Capital Grant Scheme - Subway improvement works in Hertford to include bespoke artwork & signage	G. Field					1		1	1		1	1	-	GREEN	Sr £3
75163/7502	Land Management Programme - Land Management Asset Register & Associated Works	G. Field	RP	RP		50	(4)	18	64	25	5	30	64	-	GREEN	W su id av ca
	Land Management Programme - Land Management Asset Register & Associated Works. Capital Salaries	G. Field	RP	RP				8	8			-	8	-	GREEN	T( e)
75173/7531	Air Pollution Monitoring Equipment	G. Field	Feb-16	Jul-16	RED		20		20	20		20	20	-	GREEN	Fu
	Total Housing & Health					2,028	1	682	2,711	246	12	258	1,162	(1,549)		t
									-			-				
	Head of Planning & Build	-							-			-				
	Historic Building Grants - Enable grants to be offered to the owners of historic buildings to encourage their maintenance and upkeep.	K. Steptoe	RP	RP		92	(1)	(23)	68	35		35	68	-	GREEN	C w ap m
	Head of Communications Policy	s, Strategy &														T
	Device Responsive Template - Revised website templates including new navigation, enhanced accessibility and device	A. McWilliams	Not known	Oct-16	AMBER	20			20		9	9	13	(7)	AMBER	Ne bu Te
74105/7601	Environmental Enhancements to East Herts town centres	P. Pullin	Not known	Mar-17	RED			28	28			-	28	-	GREEN	Th ha by re
	Total Communications, S	Strategy & Policy				20	0	28	48	0	9	9	41	-7		
	Director															╀
	Watton-at-Stone Parish Council - New Tennis Courts	A. Taylor							-			-	38	38	GREEN	Fu
72524/7502	Bishops Stortford Town Council - path works on Sworders Field	A. Taylor							-	29		29	29	29	GREEN	Fu

Bridge surveys on East Herts owned bridges have now been completed.We are waiting for the Report and if remedial works are identified these will be carried out depending on priority & budget available. The new grille and headwall at a flood site in Bishops Stortford has now been installed and will be added to the monthly inspection & clearance programme. Quotes have been requested for flood modelling for a site in Ware to assess flood alleviation works required as part of a Surface Water Management Plan area (SWMP)

Small underspend from 15/16 (from DEFRA Grant of £31,320), to be used to install information signage.

Works are ongoing. Many assets have been identified and surveyed with areas still to investigate. The data will be correlated and any remedial and/or major works that are identified will be carried out depending on priority & budget available. Some safety works have been identified and work carried out.

To fund 7 1/2 hour post until September 16. Contract extended to March 2017

Fully funded from HCC Contribution

Claimants have 6 months from grant offer date to complete works. Maximum payment now  $\pounds 2,000$ . However, if a grant is approved for a property on the Buildings at Risk Register, maximum payment will be  $\pounds 10,000$ .

Negotiated delivery of new templates for public website to be bundled with existing project for delivery of new Intranet Templates – expected saving of at least £7,000

This scheme was expected to complete last year but there have been delays in the delivery of the Tudor Square project by Ware Town Council. Town Council have given reassurances that the scheme will be delivered this year.

Fully funded from S106 as agreed at CMT 9.2.16

Fully funded from S106 as agreed in May 2014