

2016/17 CAPITAL MONITORING JUNE 2016

Exp Code	2016/17 Approved Schemes	Project Manager	Original Completion Date	Expected Completion Date	Project RAG Status	2016/17 Original Budget £'000	2015/16 Slippage £'000	2016/17 Amend- ments	2016/17 Revised Budget	2016/17 Actual to Date	2016/17 Commitment to Date	2016/17 Total to Date	2016/17 Forecast Outturn	Variance between Forecast Outturn & Revised Budget £'000	Outturn RAG Status	COMMENTS
	TOTAL					4,609	291	678	5,578	162	181	343	4,826	(752)		
	RP - ROLLING PROGRAMME															
	Head of Strategic Fin	ance & Proper	f													
72356/7502		S. Whinnett	<u>-</u>	Mar-17	AMBER	40			40			-	40	-	GREEN	Survey & specification stage
72357/7502	Glazing & equalities access works to Swimming Pools	S. Whinnett		Mar-17	AMBER	40			40			-	40	-	GREEN	Survey & specification stage
72355/7502	Grange Paddocks Teaching Pool - Replace existing handrail & tiles to walls, steps & base of pool	S. Whinnett & M. Kingsland	Jan-16	Jan-17	RED			34	34			-	34	-	GREEN	Works programmed for Xmas closedown.
72338/7502	Leventhorpe Swimming Pool - Renew main supply fan to the main pool area	S. Whinnett	Sep-13	Mar-17	RED	25			25			-	25	-	GREEN	Need to review scheme as essential repairs already carried out. Awaiting decision on joint provision capital expenditure
	Hartham Swimming Pool - Refurbishment of Pool Filters to ensure the efficiency of the pools filtration plant operation & to maintain the pools water quality	S. Whinnett	Dec-16	Jan-17	GREEN	25			25			-	25	-	GREEN	Works programmed for Xmas closedown.
72353/7502		S. Whinnett	Apr-14	Mar-17	RED	15			15			-	15	-	GREEN	Awaiting decision on joint provision capital expenditure, dependant on the Leisure Strategy report due in July.
	Fanshawe Swimming Pool - Refurbish/Replace Pool Filters, to maintain efficient operation of the pool filter & pool water quality	S. Whinnett	Not known	Mar-17	RED	20			20			-	20	-	GREEN	Awaiting decision on joint provision capital expenditure, dependant on the Leisure Strategy report due in July.
72346/7531	Fanshawe Swimming Pool - Replace Pool Circulating Pumps	S. Whinnett	Dec-13	Mar-17	RED	20			20			-	20	-	GREEN	Awaiting decision on joint provision capital expenditure, dependant on the Leisure Strategy report due in July.
	OPERATIONAL BUILDINGS															
71280/7502	Rolling programme for planned preventative capital maintenance of operational buildings Hertford Theatre	S. Whinnett & J. Earley	RP	RP		195		105	300			-	300	-	GREEN	Budget in place to allow appropriate schemes to go forward upon provision of appropriate business case
72706/7502	Entrance Lobby Roof - to replace the existing defective roof with new leak	S. Whinnett & J. Earley	Sep-15	Sep-16	RED	19			19		15	15	19	-	GREEN	Orders placed, due to be completed August closedown of Theatre
72711/7502	Hertford Theatre - Flood Alleviation Works to Sump Pumps - To modify the existing sump pump installation to reduce the likelihood of any future flooding of the Theatre	S. Whinnett & J. Earley	Aug-16	Mar-17	RED	20			20			-	20	-	GREEN	Works need to be phased to suit Theatre bookings

																Essential
Exp Code	2016/17 Approved Schemes	Project Manager	Original Completion Date	Expected Completion Date	Project RAG Status	2016/17 Original Budget £'000	2015/16 Slippage £'000	2016/17 Amend- ments £'000	2016/17 Revised Budget	2016/17 Actual to Date	2016/17 Commitment to Date	2016/17 Total to Date	2016/17 Forecast Outturn	Variance between Forecast Outturn & Revised Budget £'000	Outturn RAG Status	COMMENTS
71286/7502	Hertford Theatre - Emergency Lighting	S. Whinnett & J. Earlev	Jul-16	Jul-16	GREEN	2 000	2 000	11	11	5	6	11	11	- 2 000	GREEN	£11k drawn down from Rolling Programme for these
1 1200/1002	works to backstage areas	J,	04. 10	04.10	011.2.11										J.1.22.1	emergency works
	Buntingford Service Centre - Energy Saving Lighting - To replace the existing lighting in the recycling, workshop and storage area with energy efficient/low maintenance LED lighting	S. Whinnett & J. Earley	Jun-16	Sep-16	AMBER	35		10	45	1	33	34	45	-	GREEN	Quotations received, however, anticipated cost of works now likely to be £45,000, therefore, drawn down further £10,000 from Rolling Programme. Need to be phased to suit depot users
	Replacement of Chairs & Desks	T. Smith	RP	RP		10	(6)		4	1	1	2	10	6	RED	
	Charringtons House 2nd Floor Suite Refurbishment															
	Maximise return from Council assets by generating rental income & business rates income from Charringtons House for the Council once the suite is refurbished	A. Osborne	Apr-16	Aug-16	RED	300			300			-	300	-	GREEN	Refurbishment underway completion due 1st Aug. No tenant escured yet.
72568/7502	North Drive, Ware - reconstruct road & drainage	A. Osborne	Mar-10	Not known	RED		(2)	12	10			-	10	-	GREEN	Currently in negotiation with contractor, slow progress
	Total Strategic Finance	ce & Property				764	(8)	172	928	7	55	62	934	6		
	Head of Shared Busin	ess & Techno	logy Sei	rvices												
	riodd o'r oridiod Ddoir	1000 0 10011110		1.000					-							
71414/7531	Replacement Infrastructure	P. Wain	RP	RP		35	12		47			-	47	-	GREEN	SHARED SCHEME w/Stevenage BC A 5yr investment programme for the shared ICT Infrastructure is being developed and proposals will be brought forward shortly.
	Merging IT systems - Licensing & Env Health			Aug-16			9	40	49	7		7	49	-	GREEN	Additional draw down from rolling programme for consultancy to support transition to the new system
71416/7513	Merging IT systems - Licensing & Env Health. Capital Salaries	J. Geall						15	15				25	10	RED	Budget drawn down from rolling programme to fund contract extension in Env Health to support the implementation project. Additional costs in relation to IDOX project to be incurred, contract further extended for existing member of staff. To be drawn down from Rolling Programme.
71431/7531	Establishment of LES & internet links to replace MPLS	H. Lewis		Oct-16			24		24	2		2	24	-	GREEN	Work to migrate the data connections is now completed. Planning to migrate the telephony connections is now underway with the majority of remaining spend expected in Q3.
71435/7531	Funding for Applications	P. Tyler	RP	RP		40		(40)	-			-	-	-	GREEN	This scheme has been superseded by the Rolling programme
	Service Desk & Utilities	H. Lewis		Mar-17			25		25			-	25	-	GREEN	Work to harmonise security software is ongoing with implementation expected March 2017
	50%	H. Lewis						21	21			-	21	-		SHARED SCHEME w/Stevenage BC Work is currently being undertaken to review the way forward, as a number of new opportunities have been identified. A business case will be presented in the near future, clear identifying the investment required
71449/7531	New Desktop Software	H. Lewis					4	(4)	,			-	-	-	GREEN	Funds tranferred to Rolling programme (71450/7531).

															Essentiai
mes	Project Manager	Original Completion Date	Expected Completion Date	Project RAG Status	2016/17 Original Budget	2015/16 Slippage	2016/17 Amend- ments	2016/17 Revised Budget	2016/17 Actual to Date	2016/17 Commitment to Date	2016/17 Total to Date	2016/17 Forecast Outturn	Variance between Forecast Outturn & Revised Budget	Outturn RAG Status	COMMENTS
					£'000	£'000	£'000	£'000	£'000	£'000	£'000	£'000	£'000		
	N. Roberson		Mar-17				55	55			-	55			SHARED SCHEME w/Stevenage BC NGA slected as preferred solution and project kick off taking place in July. First payroll on new system anticpated in Apr- 17, although some HR self-serve elements may be launched sooner.
	P. Gregory		Mar-17		175			175			-	175	-	GREEN	Tender to go out Aug/Sept, update on prices once offered. Predict most will be in 16/17
em	P. Gregory	Sep-16	Dec-16		20			20			-	20	-	GREEN	System is the next in line for implementation following the upgrade of Uniform to v10, anticpated completion by Dec-16
	H. Lewis	RP	RP			5	10	15	3		3	15	-		Budget used to service new and replacement equipment needs identified within year
re							75	75			-	75	-		The procurement documentation is complete, and the formal procurement process can start when it fits in with the service's timetable (the european referendum has delayed matters).
	R. Brock		Dec-17				110	110			-	110	-	GREEN	Northgate I@W selected as the preferred solution and the project kick-off taking place in July.
	P. Tyler							-			-	22	22	GREEN	
ed on eview	H. Lewis	RP	RP		405	171	(132)	444			-	340	(104)	AMBER	Additional draw down anticipated for infrastructure investment and any early projects to support the digital strategy
sine	ss & Technolog	gy Servi	ces		675	250	150	1,075	12	-	12	1,003	(72)		
<u>sine</u>	ss & Technolog	gy Servi	ces			6/5	6/5 250	6/5 250 150	6/5 250 150 1,0/5	6/5 250 150 1,0/5 12	6/5 250 150 1,0/5 12 -	6/5 250 150 1,0/5 12 - 12	6/5 250 150 1,0/5 12 - 12 1,003	6/5 250 150 1,0/5 12 - 12 1,003 (/2)	6/5 250 150 1,0/5 12 - 12 1,003 (/2)

Procedure of the control of the co	Exp Code	2016/17 Approved Schemes	Project Manager	Original Completion Date	Expected Completion Date	Project RAG Status	2016/17 Original Budget £'000	2015/16 Slippage £'000	2016/17 Amend- ments	2016/17 Revised Budget £'000	2016/17 Actual to Date	2016/17 Commitment to Date	2016/17 Total to Date	2016/17 Forecast Outturn £'000	Variance between Forecast Outturn & Revised Budget £'000	Outturn RAG Status	COMMENTS
Proceedings Process		Head of Operations															
Company Comp	71253/7531	implement a cost effective car park management system for the Council to manage its car parks for the next 10 years		Sep-16	Dec-16	AMBER	340			340		2	2	340	-	GREEN	
Part										-							
Marco Coloridos S Socyaling and Delivery Services 1997	72712/7502	The layout, design and equipment provision is in need of upgrade in order to meet the needs of our customers and maximise the potential	B. Cannell	Sep-16	Dec-16	AMBER	50			50			-	50	-	GREEN	and services, and will be focusing fully on this project from
Telegraph Column	72710/7531	lighting hoists	B. Cannell	Dec-15	Aug-16	RED			13	13			-	13	-	GREEN	events at the Theatre, the remaining work will need to be completed in August 2016 when the Theatre closes for 2
Page	75465/7504		D. Allon	DD	DD.		100	10	(10)	100	20	7	- 27	100		CDEEN	Polling programme for containers, on target
PASS/9503 Pass Assembly Control and Pass		·					100		(10)			/		109	-		
Medicinate in addition conservation of processes all conservations could be addition of the processes of the	75152/7531	Commercial Waste Bins	D. Allen		RP		34	11		57		7	7			GREEN	Rolling programme for commercial bins - on target
Segment published and region consistent but cannot be consistent but ca		Modernise the public convenience facilities, in preparation for transferring the operation to Sawbridgeworth Town Council under an agency agreement			·						(2)	2	-				process will commence once the SLA has been agreed with STC.
First Free Paly Water, include the early be applied the Ecotors and review the PLOID A. Mr. PLOID register the Southern A. Sou		Replace public toilets, redevelop existing café area, create functional changing area for footballers & incorporate meeting/training room	ū .	Dec-15	Mar-17	RED		1	58	59		1	1	59	-	GREEN	additional funding to cover priced specification that came in above initial estimate. Works still planned to be completed in
replacement replac		Install new play area, to include new activity equipment & surfacing. New footpath & installation of new seating				GREEN							-				Construction should be completed by October 16.
2) - installation of a finese & play family for older children & Gene passes access improvements 25 of color children & Gene passes access improvements 26 of color children & Gene passes access improvements 27 of color children & Gene passes access improvements 28 of color children & Gene passes access improvements 29 of color children & Gene passes access improvements 20 of color children access improvements access impr		replacement					50						-		-		Common & Beyond scheme part of which will be funded through this budget along with a range of play area and access improvements across the district to be finalised in August 16 and delivered by March 17
Pelliminary works associated with the development project to be understaken in 2016/17 in accordance with Hartham Common Development Plan by August 16 and designs delivered by December 16. Need to establish whether in 2016/17 in accordance with Hartham Common Development Plan by August 16 and designs delivered by December 16. Need to establish whether section 105 (trulk leimeds in PID Tae now available, also to establish, whether a fast with the development Plan by August 16 and designs delivered by December 16. Need to establish whether section 105 (trulk leimeds in PID Tae now available, also to establish, whether a fast with the development Plan by August 16 and designs delivered by December 16. Need to establish whether a fast with the most that any emerge plans from Leiback into consideration where wider score may be beneficial. 725217502 Open Space improvements Bishop's Park, ISG-Installation of a car park, ISG-Installation of park, ISG-Installation of park and ISG-Installation of a car park, ISG-Installation of park and ISG-Installation of park and ISG-Installation of park are to encourage healthy activity for younger children	<u>//2516//531</u>	Installation of a fitness & play facility for older children & open space	I. Sharratt	Mar-16	Aug-16	AMBER			41	41		45	45	48	7	GREEN	site stated 4 th July and the major elements of the project to be completed by end July. Supplier issues with product manufacture means that a final item of equipment to be installed by end August. Due to non delivery of expected grant, this scheme will overspend, however, it has been agrred that £6,500 is to be funded from Weston Homes S106
Park, B/S - Installation of a car park, for dway further and opportunities for joined upon the read of the park of the park. Park, Siz - Installation of a car park, or way arranging to liaise with County officers to explore the early for dway further and opportunities for joined upon the early for the park. Sawbridgeworth - Project to be delivered by March 17. Pishiobury Park, Sawbridgeworth - Wetland Habitat Project - Wetland Habitat Project - Wetland Habitat Project - Improvements to boardwalk/paths permitting safe access to the wetland area of the park. Park Sill temporarily on hold due to delays in completing agreement with current owners of the Osler Bed woodland. EHC legal documents to secure the transfer have now are area of the park. Park Sill temporarily on hold due to delays in completing agreement with current owners of the Osler Bed woodland. EHC legal documents to secure the transfer have now are area of the park. Park Sill temporarily on hold due to delays in completing agreement with current owners of the Osler Bed woodland. EHC legal documents to secure the transfer have now are area of the park. Park Sill temporarily on hold due to delays in completing agreement with current owners of the Osler Bed woodland. EHC legal documents to secure the transfer have now are area of the park. Park Sill temporarily on hold due to delays in completing agreement with current owners of the Osler Bed woodland. EHC legal documents to secure the transfer have now are area of the park. Park Sill temporarily on hold due to delays in completing agreement with current owners of the Osler Bed woodland. EHC legal documents to secure the transfer have now are area of the park. Park Sill temporarily on hold due to delays in completing agreement with current owners of the Osler Bed woodland. EHC legal documents to secure the unserted with current owners of the Osler Bed woodland. EHC legal documents to secure the unserted woodland. EHC legal documents to secure the unserted woodland. EHC legal documents to secure		Preliminary works associated with the development of the major play site development project to be undertaken in 2016/17 in accordance with	I. Sharratt	Mar-13	Mar-17	RED	25			25			-	25	-		section 106 funds itemised in PID are now available, also to ensure that any emerging plans from Leisure Strategy are taken into consideration where wider scope may be
Wetland Habitat Project - improvements to boardwalk/paths permitting safe access to the wetland area of the park 72511/7531 Buryfield Recreation Ground, Ware - Installation of play area to encourage healthy activity for younger children	72521/7502	Park, B/S - Installation of a car park, footpath improvements & health/play	I. Sharratt	Mar-17	Mar-17	GREEN	106			106			-	106	-		Now arranging to liaise with County officers to explore Rights of Way further and opportunities for joined up approach with Safer Routes to School. Preliminary designs have been considered and public engagement is planned for August 16.
Installation of play area to encourage healthy activity for younger children	72507/7531	Wetland Habitat Project - improvements to boardwalk/paths permitting safe access to the wetland	I. Sharratt	Mar-13	Oct-16	RED		12		12			-	12	-	GREEN	agreement with current owners of the Osier Bed woodland. EHC legal documents to secure the transfer have now been issued following agreement from the owners who are currently instructing their solicitors. Works are unlikely to be possible over the summer due to bird nesting but should go
		Installation of play area to encourage healthy activity for younger children						3		3		3	3	3	-		,

Exp Code	2016/17 Approved Schemes	Project Manager	Original Completion Date	Expected Completion Date	Project RAG Status	2016/17 Original Budget £'000	2015/16 Slippage £'000	2016/17 Amend- ments	2016/17 Revised Budget £'000	2016/17 Actual to Date	2016/17 Commitment to Date	2016/17 Total to Date	2016/17 Forecast Outturn	Variance between Forecast Outturn & Revised Budget £'000	Outturn RAG Status	
75168/7502	Energy Efficiency & Carbon Reduction Measures - Installation of solar panels at Wallfields, Hertford	D. Thorogood/S. Whinnett	Mar-12	Oct-16	RED			45	45			-	45	-	GREEN	Discussions taken place with possible suppliers regarding option feasibility. Potential contractors are being asked to provide revised costings and estimated Fit paybacks for the project (after revisions to government FiT payments earlier this year). Assuming paybacks are satisfactory scheme expected Autumn 2016.
	Castle Weir Micro Hydro Scheme - To provide a small Hydro-electricity turbine in the river Lee at Hertford Weir. This is an invest to save project and will generate electricity providing power for Hertford Theatre and for sale to the Grid. The scheme is subject to a rigorous approval process by the Environment Agency for flood risk and protection of biodiversity.	D. Thorogood	Mar-12	Mar-17	RED	201			201			-	201			Waiting for EA and their consultants to agree final operating protocols together with revised water flow data following improvement works and automation of the main weir gates, which impacts upon flood risk modelling for the hydro scheme. Once confirmed will allow revised modelling to be completed and scheme to progress. Project completion currently anticipated March 2017.
74105/7601	Environmental Enhancements to East Herts town centres	P. Pullin	Not known	Mar-17	RED			28	28			,	28		GREEN	This scheme was expected to complete last year but there have been delays in the delivery of the Tudor Square project by Ware Town Council. Town Council have given reassurances that the scheme will be delivered this year.
74106/7531	Market Improvement Scheme	P. Pullin		Mar-17	RED	23		21	44	2		2	44	-	GREEN	This expenditure is expected to be delivered in this financial year but is dependent on Herts Highways developing a Traffic Regulation Order for Bull Plain in Hertford. If there are any further delays then a recommendation will go forward to withdraw this scheme
	Total Head of Operati	ions				1,030	49	274	1,353	34	67	101	1,360	7		
	·					·			-			-	·			
	Head of Housing & Healt								-			-				
	Community Capital grants - to provide the right tools for people to get involved with projects that improve facilities such as green spaces or community buildings – inspiring ownership and pride.	C. Pullen	RP	Jan-02		120	(24)	41	137	20		20	92	(45)	AMBER	As of 10/6/16, it was agreed to make 9 awards, leaving £51,423 in the budget to allocate in the next funding round. Next deadline is 5 September. Note: spending this budget is always dependant on successful applicants being able to complete their project within the 1 year time frame or 6 months in case of a small capital grant. It is estimated that 92k of the budget will be spent by the end of financial year.
72685/7601	Future Social Housing Schemes	L. Harris				821			821			-	0	(821)	RED	No current commitments. First priority is to spend S106 sums which have been collected for affordable housing.
72685/7601	Ridgeway Scheme, Hertford (Network Homes)	L. Harris							-			-	500	500	GREEN	Grant to be paid to Network Homes - fully funded from S106 commuted sum. To build 120 new build properties which will all be affordable housing units
	Private Sector Improvement Grants Disabled Facilities (Govt funding of £530,136 rec'd for 16/17)	S. Winterburn	RP	RP		694			694	65		65	400	(294)	AMBER	Waiting for EA and their consultants to agree final operating protocols together with revised water flow data following improvement works and automation of the main weir gates, which impacts upon flood risk modelling for the hydro scheme. Once confirmed w
72605/7601	Disabled Facilities - Discretionary	S. Winterburn	RP	RP		100			100			-	50	(50)		Current commitment on DDFG budget is only £3.1K. Unlikely to need more than £50K.
72606/7601	Decent Home Grants	S. Winterburn	RP	RP		150			150	8		8	100	(50)	AMBER	A few cases in pipeline. Current commitment +spend is £15k. Anticipate max spend of £100k.
72604/7601	Energy Grants	S. Winterburn	RP	RP		20		38	58			-	58	-	GREEN	Scope to expand range of measures was identified in energy strategy, to include higher cost measures enabling spend of budget.
75160/7502	Capital Salaries River & Watercourse Structures - Improve, maintain & renew structures along rivers and watercourses to alleviate possible flooding throughout the district.	P. Gregory G. Field	RP RP	RP RP		26 47	8		26 55		11	11	26 55			Awaiting quotes from specialist contractor to carry out structural bridge surveys on East Herts owned bridges. These are carried out every 2 years and if remedial works are identified these will be carried out depending on priority & budget available.
75172/7502	Air Quality Capital Grant Scheme - Subway improvement works in Hertford to include bespoke artwork & signage	G. Field	Jul-15	Sep-16	RED		1		1			-	1	-	GREEN	Small underspend from 15/16 (from DEFRA Grant of £31,320), to be used to install information signage.

																Essentiai
Exp Code	2016/17 Approved Schemes	Project Manager	Original Completion Date	Expected Completion Date	Project RAG Status	2016/17 Original Budget	2015/16 Slippage	2016/17 Amend- ments	2016/17 Revised Budget	2016/17 Actual to Date	2016/17 Commitment to Date	2016/17 Total to Date	2016/17 Forecast Outturn	Variance between Forecast Outturn & Revised Budget	Outturn RAG Status	COMMENTS
						£'000	£'000	£'000	£'000	£'000	£'000	£'000	£'000	£'000		
75163/7502	Land Management Programme - Land Management Asset Register & Associated Works	G. Field	RP	RP		50	(4)	22	68	8	28	36	68	-		Works are ongoing. Many assets have been identified and surveyed with areas still to investigate. The data will be correlated and any remedial works that are identified will be carried out depending on priority & budget available.
75163/7513	Land Management Programme - Land Management Asset Register & Associated Works. Capital Salaries	G. Field	RP	RP				4	4			-	4	-	GREEN	To fund 7 1/2 hour post until September 16
75173/7531	Air Pollution Monitoring Equipment	G. Field	Feb-16	Jul-16	RED		20		20		20	20	20	-	GREEN	Fully funded from HCC Contribution
									-			-				
	Total Housing & Heal	th				2,028	1	105	2,134	101	59	160	1,374	(760)		
												-				
	Head of Planning & Build	ding Control										-				
74102/7601	Historic Building Grants - Enable grants to be offered to the owners of historic buildings to encourage their maintenance and upkeep.	K. Steptoe	RP	RP		92	(1)	(23)	68	8		8	68	-	GREEN	Claimants have 6 months from grant offer date to complete works. Maximum payment now £2,000. However, if a grant is approved for a property on the Buildings at Risk Register, maximum payment will be £10,000.
	Head of Communications	Stratogy 8														
71252/7531	Device Responsive Template - Revised website templates including new navigation, enhanced accessibility and device responsiveness	A. McWilliams	Not known	Sep-16		20			20			-	20	-	GREEN	Officers working on action plan with Goss (supplier)
	Director			<u> </u>												
	Watton-at-Stone Parish Council - New Tennis Courts (fully funded from S106)	A. Taylor							-			-	38	38	GREEN	Fully funded from S106 as agreed at CMT 9.2.16
72524/7502	Bishops Stortford Town Council - path works on Sworders Field (fully funded from S106)	A. Taylor							-			-	29	29	GREEN	Fully funded from S106 as agreed in May 2014