

CAPITAL EXPENDITURE MONITORING 2014/15

Exp. To 31/08/14

| SUMMARY | 2014/15 Original Estimate | 2014/15 Revised Estimate | 2014/15 Total Spend to Date | 2014/15 Projected Spend | 2014/15 Variance between Proj Spend and Approved Estimate |
|--|---------------------------------|--------------------------------|--------------------------------------|-------------------------------|--|
| | £ | £ | £ | £ | £ |
| People - focuses on enhancing the quality of life, health and wellbeing of individuals, families and communities, particularly those who are vulnerable & delivering strong services | 1,969,700 | 2,005,560 | 75,950 | 882,930 | (1,122,630) |
| Place - focuses on sustainability, the built environment and our neighbourhoods and ensuring our towns and villages are safe and clean | 874,140 | 1,111,100 | 158,463 | 1,111,170 | 70 |
| Prosperity - focuses on safeguarding and enhancing our unique mix of rural and urban communities, promoting sustainable, economic opportunities & delivering cost effective services | 671,120 | 1,250,780 | 110,470 | 1,144,400 | (106,380) |
| TOTAL | 3,514,960 | 4,367,440 | 344,883 | 3,138,500 | (1,228,940) |
| RE-PROFILING POTENTIAL SLIPPAGE (71264/7501) | (250,000) | (250,000) | | (250,000) | 0 |
| | 3,264,960 | 4,117,440 | 344,883 | 2,888,500 | (1,228,940) |
| Reconciliation of Original to Revised Estimate | | | | | |
| Slippage from 2013/14 | 334,290 | | | | |
| Other Amendments | 518,190 | | | | |
| | 4,117,440 | | | | |

CAPITAL MONITORING 2014/15

PEOPLE

Exp. To 31/08/14

| Exp Code | 2014/15 Approved Schemes | 2014/15 Original Estimate | 2014/15 Revised Estimate | 2014/15 Total Spend to Date | 2014/15 Projected Spend | 2014/15 Variance between Proj Spend and Approved Estimate | COMMENTS |
|----------|--|---------------------------|--------------------------|-----------------------------|-------------------------|---|---|
| | | £ | £ | £ | £ | £ | |
| | Leventhorpe Swimming Pool * | | | | | | |
| 72338 | - Renew Air Handling Plant | 25,000 | 25,000 | 0 | 0 | (25,000) | This project was scheduled for 2014/15, however some revenue repair work has been completed on the Air Handling system and this work is not needed in the short term. It is therefore requested that this project drops back to 2016/17 within the Capital Programme. Under the joint provision agreement, Leventhorpe Academy would be required to fund 40% of the capital works. |
| 72354 | - Gym Air Conditioning Replacement & Roof Refurbishment (Note 1) | 0 | 0 | 0 | 30,000 | 30,000 | The air conditioning has now failed completely and cannot be repaired. It is integral with the roof, which is also leaking. It is requested that £25,000 is bought forward from 2015/16 to 2014/15 with the aim of completing the works before next summer. The works have been informally discussed with the school and a formal approach will be made once the timing of the project is known. Up to date quotations are being obtained and it is also requested that the £25,000 budget be increased to £30,000 to allow for inflationary increases and a contingency. |

CAPITAL MONITORING 2014/15

PEOPLE

Exp. To 31/08/14

| Exp Code | 2014/15 Approved Schemes | 2014/15 Original Estimate | 2014/15 Revised Estimate | 2014/15 Total Spend to Date | 2014/15 Projected Spend | 2014/15 Variance between Proj Spend and Approved Estimate | COMMENTS |
|--------------------------------------|--|---------------------------|--------------------------|-----------------------------|-------------------------|---|--|
| | | £ | £ | £ | £ | £ | |
| Hartham Swimming Pool | | | | | | | |
| 72339 | - Replacement Fire Exit Doors & Frames | 0 | 0 | (1,272) | (1,270) | (1,270) | Completed, saving achieved. |
| 72340 | - Replace Main Pool Circulating Pumps | 16,960 | 5,620 | 0 | 0 | (5,620) | Completed, saving achieved. |
| 72349 | - Pool Hall Air Handling Renewal | 100,000 | 100,000 | 0 | 150,000 | 50,000 | The Facilities Team is working with the contractor with a view to this work being commissioned by the contractor and completed in the Christmas holidays during a period of traditional low customer demand. It is several years since the budget was set for this project and original cost estimates related to the provision of the new plant only. This is a major and complex piece of plant and it is the view of officers that this is specialist 'design and build' project. Sufficient budget needs be allocated to allow for externally resourced project management, inflationary cost increases and include a contingency provision. Therefore, it is requested that the capital provision be increased to £150,000. |
| Grange Paddocks Swimming Pool | | | | | | | |
| 72343 | - Renew Pool Calorifiers | 0 | 17,840 | 0 | 17,840 | 0 | Design stage, still looking at options. Programmed for Xmas closedown 2014. |
| Fanshawe Swimming Pool * | | | | | | | |
| 72345 | - Refurbish or Replace Pool Filters | 20,000 | 20,000 | 0 | 0 | (20,000) |) There is no immediate need to do this work in the current year and it is therefore proposed to push these back in the Capital Programme to 2016-17. Under the joint provision agreement, Chauncy School would be required to fund 40% of the works. |
| 72346 | - Replace Pool Circulating Pumps | 20,000 | 20,000 | 0 | 0 | (20,000) |) See above |

CAPITAL MONITORING 2014/15

PEOPLE

Exp. To 31/08/14

| Exp Code | 2014/15 Approved Schemes | 2014/15 Original Estimate | 2014/15 Revised Estimate | 2014/15 Total Spend to Date | 2014/15 Projected Spend | 2014/15 Variance between Proj Spend and Approved Estimate | COMMENTS |
|----------|--|---------------------------|--------------------------|-----------------------------|-------------------------|---|--|
| | | £ | £ | £ | £ | £ | |
| | Private Sector Improvement Grants | | | | | | |
| 72602 | - Disabled Facilities (Note 2) | 595,000 | 606,760 | 37,974 | 406,760 | (200,000) | Budget reflects likely need according to previous trends, but referral rate from HCC has been very low, so there is already potential to slip £200k to 2015/16 as that budget is currently less than anticipated demand. Residents' enquiries to this dept are up following some promotional work, and HCC referrals have increased in July. May be need to claw back or slip more later in year depending on referrals. |
| 72605 | - Disabled Facilities - Discretionary | 50,000 | 50,000 | 0 | 20,000 | (30,000) | Only 1 Discretionary scheme under consideration so far this year. Scope to slip £30k, leaving £20k potential spend this year. |
| 72606 | - Decent Home Grants | 120,000 | 120,000 | 0 | 60,000 | (60,000) | 2 Decent Home Grants approved. Scope to slip £60K to next year, and consider scheme changes for then. |
| 72604 | Energy Grants | 20,000 | 40,000 | 75 | 20,000 | (20,000) | £40k budget for this year (£20k + £20k slippage from 13/14) was to allow wider range of incentives to be included in Assistance Policy. However, resource was directed to the re-launch of our insulation grants, and taking advantage of external funding. Scope to reduce budget back down to £20k for this year, offering a saving of £20K. |
| 72685 | Future Social Housing Schemes | 820,740 | 820,740 | 0 | 0 | (820,740) | No current commitments. Registered Providers are currently awaiting the outcome of bids to the HCA. If unsuccessful they may approach the Council for funding. First priority is to spend S106 sums which have been collected for affordable housing. Agreed with Director of Neighbourhood Services that this budget slips into 2015/16. |

CAPITAL MONITORING 2014/15

PEOPLE

Exp. To 31/08/14

| Exp Code | 2014/15 Approved Schemes | 2014/15 Original Estimate | 2014/15 Revised Estimate | 2014/15 Total Spend to Date | 2014/15 Projected Spend | 2014/15 Variance between Proj Spend and Approved Estimate | COMMENTS |
|--------------|---|---------------------------|--------------------------|-----------------------------|-------------------------|---|---|
| | | £ | £ | £ | £ | £ | |
| 71201 | Capital Salaries | 26,000 | 26,000 | 0 | 26,000 | 0 | |
| 72442 | Community Capital Grants | 156,000 | 142,680 | 39,173 | 142,680 | 0 | 9 grant-funded projects from 13/14 are still being completed. 13 applications were received in June; 10 were awarded a grant and £33,383.99 of budget committed. Remaining budget to be allocated in Dec. £8,989 of previously committed money has been released for reallocation |
| 72582 | LSP (Local Strategic Partnership) Capital Grants (Note 3) | 0 | 1,520 | 0 | 1,520 | 0 | LSP board determines when grants are going to be awarded. Sum of £30,790 held in Capital Grants in Advance. |
| 72545 | Presdales, Ware - Replace Pavilion | 0 | 9,400 | 0 | 9,400 | 0 | Remaining budget to be spent on further works required to pavilion & car park & partitioning works to Boiler room. Property organising works. |
| TOTAL | | 1,969,700 | 2,005,560 | 75,950 | 882,930 | (1,122,630) | |

* Expenditure on Joint Use Pools 40% funding sought from HCC/schools as appropriate.

Note 1. Joint Provision Agreement does not apply to the Gym, EHC is liable for 100% of the costs

Note 2. Government funding of £240,174 in 14/15 and assumed £175,000 from Better Care Fund in both 15/16 and 16/17.

Note 3. Expenditure to be funded from PRG

| CAPITAL MONITORING 2014/15 | | | | | | | |
|--|--|---------------------------|--------------------------|-----------------------------|-------------------------|---|---|
| PLACE | | | | | | | |
| | | | | | | | Exp. To 31/08/14 |
| Exp Code | 2014/15 Approved Schemes | 2014/15 Original Estimate | 2014/15 Revised Estimate | 2014/15 Total Spend to Date | 2014/15 Projected Spend | 2014/15 Variance between Proj Spend and Approved Estimate | COMMENTS |
| | | £ | £ | £ | £ | £ | |
| 72705 | Hertford Theatre Seating Refurbishment | 0 | 109,000 | 19,879 | 109,000 | 0 | Scheme commenced beginning of July, expect to spend fully. |
| 72594 | Hertford Theatre - Renew Boilers | | 0 | 80 | 80 | 80 | Small overspend i/r 13/14 commitments. |
| 74102 | Historic Building Grants | 55,000 | 49,070 | 10,629 | 49,070 | 0 | Anticipated that total spend will be within budget. |
| Refuse Collection & Recycling | | | | | | | |
| 75165 | Containers Replacement Programme | 100,000 | 100,000 | 52,020 | 100,000 | 0 | Spend is as expected. Budget will be fully spent by year end, if not before. |
| 75167 | Prov.For Containers-ARC for Communal Props | | | (13) | (10) | (10) | |
| 75145 | Standardise Litter Bins | 5,500 | 5,500 | 4,370 | 5,500 | 0 | Initial new stock ordered as planned. Will spend full budget. |
| 75152 | Commercial Waste Bins | 33,500 | 33,500 | 6,635 | 33,500 | 0 | Expenditure is currently under expectancy but will spend to budget. |
| 75170 | Comingled Recycling Service - Wheeled Bins | 0 | 5,160 | 4,590 | 5,160 | 0 | Will spend remaining budget. |
| 72504 | Provision of Play Equipment | 50,000 | 50,000 | 0 | 50,000 | 0 | |
| 72506 | Art in Parks Project (Note 1) | 0 | 5,000 | 800 | 5,000 | 0 | Local artist commissioned to produce chainsaw sculptures at Pishiobury Park using fallen timber at the site. Work coincided with the Friends of the Park's "ParkFest" event in May. Awaiting final invoice. |
| 72585 | The Bourne, Ware - Play Area Development Programme (Note 2) | 40,760 | 40,760 | 0 | 40,760 | 0 | At the procurement stage |
| 72507 | Pishiobury Park, Sawbridgeworth - Wetland Habitat Project (Note 3) | 0 | 12,180 | 0 | 12,180 | 0 | First stage complete. Non-Key decision for land swap with local fishing club now approved. The fishing club have raised further queries and this is delaying the land swap. |
| 72508 | Hartham Common, Hertford-Parks Development Plan Project (Note 4) | 25,000 | 25,000 | 0 | 25,000 | 0 | Currently working with the Countryside Management Service to lever in external funding. |
| 72509 | Installation of Multi Use Games Area (MUGA) at Gt. Innings, Watton-at-Stone (Note 5) | 80,000 | 80,000 | 56,278 | 80,000 | 0 | Main equipment procured and project proceeding as planned. |

CAPITAL MONITORING 2014/15

PLACE

Exp. To 31/08/14

| Exp Code | 2014/15 Approved Schemes | 2014/15 Original Estimate | 2014/15 Revised Estimate | 2014/15 Total Spend to Date | 2014/15 Projected Spend | 2014/15 Variance between Proj Spend and Approved Estimate | COMMENTS |
|-----------------|---|----------------------------------|---------------------------------|------------------------------------|--------------------------------|--|---|
| | | £ | £ | £ | £ | £ | |
| 72510 | Boardwalk installation across balancing pond at Southern Country Park, B/S (Note 6) | 80,400 | 80,400 | 0 | 80,400 | 0 | Project is at the design stage |
| 72514 | 3G Artificial Turf Pitch development at Hartham Common, Hertford (Note 7) | 85,000 | 85,000 | 195 | 85,000 | 0 | Scheme being redesigned as a result of feedback from public consultation. Awaiting further quotation before revisiting business case and seeking planning permission. |
| 75168 | Energy Efficiency & Carbon Reduction Measures (Note 8) | 45,000 | 45,000 | 0 | 45,000 | 0 | “Procurement Section are programming the investigation of the use of a framework contact for the procurement of solar panels at end of August. Facilities have programmed work on the potential project to commence Autumn 2014, with expectation that Panels could be installed before end March 2015 subject to approval on costings. The capital works were originally intended to include web based smart metering to cover electric/gas to as many metered sites as possible. Following further work Property Section have negotiated with British Gas to install smart meters to all metered sites at no cost to the Council. Officers have been liaising with the sub-contractor for British Gas, over the summer, but are awaiting confirmation of the full offer and of any particular on-site installation issues. For example some sites suffer from poor telemetry issues and the way forward for these have yet to be resolved. At the current time it is requested that the full budget is retained until detailed costs of the solar panels are known and any difficulties with the smart metering have been resolved, however, it is probable that there will be a budget saving if meters are procured at a lower cost.” |
| 72591 | Castle Weir Micro Hydro Scheme | 203,980 | 203,980 | 3,000 | 203,980 | 0 | Water Framework Directive study now complete. Work to date shows the scheme will result in no increase in flood risk or damage to ecology. However, Environment Agency are seeking upstream improvements and this is subject to further negotiations in September. Should these be successful then a planning application will be submitted in the Autumn. |
| 72513 | Bell Street, Sawbridgeworth - Public Conveniences modernisation | 70,000 | 70,000 | 0 | 70,000 | 0 | Service level Agreement being drafted. When this is finalised and signed by both parties, STC will arrange the works. |

CAPITAL MONITORING 2014/15

PLACE

Exp. To 31/08/14

| Exp Code | 2014/15 Approved Schemes | 2014/15 Original Estimate | 2014/15 Revised Estimate | 2014/15 Total Spend to Date | 2014/15 Projected Spend | 2014/15 Variance between Proj Spend and Approved Estimate | COMMENTS |
|-----------------|---|----------------------------------|---------------------------------|------------------------------------|--------------------------------|--|--|
| | | £ | £ | £ | £ | £ | |
| 74105 | Town Centre Environmental Enhancements | 0 | 66,250 | 0 | 66,250 | 0 | The Town Council's participating have made some progress with the regulatory requirements necessary for their schemes. However, some underspend seems likely given the expectation that schemes will complete by the end of the calendar year. |
| 74106 | Heart of Bishop's Stortford - Market Improvement Scheme | 0 | 45,300 | 0 | 45,300 | 0 | This budget will provide most impact if included as part of a longer term plan for the market. This might mean linking spend to progress with the Henderson's development |
| TOTAL | | 874,140 | 1,111,100 | 158,463 | 1,111,170 | 70 | |

- Note 1. Provision to attract external funding.
- Note 2. £5,000 funded from Riversmead Housing Association S106
- Note 3. This project will require match funding to maximise the potential of this project and this sum reflects provision for this.
- Note 4. Currently working with the Countryside Management Service to lever in external funding
- Note 5. Fully funded from S106 monies
- Note 6. £70,400 funded from S106 monies
- Note 7. Agreed annual management fee reduction of £17,000 over 8 years
- Note 8. Relates to provision for energy efficiency measures following C3W. This is subject to bids for grant funding.

CAPITAL MONITORING 2014/15

PROSPERITY

Exp. To 31/08/14

| Exp Code | 2014/15 Approved Schemes | 2014/15 Original Estimate | 2014/15 Revised Estimate | 2014/15 Total Spend to Date | 2014/15 Projected Spend | 2014/15 Variance between Proj Spend and Approved Estimate | COMMENTS |
|----------|---|---------------------------|--------------------------|-----------------------------|-------------------------|---|---|
| | | £ | £ | £ | £ | £ | |
| | IT | | | | | | |
| 71442 | Revenues & Benefits Programme | | 18,600 | 0 | 18,600 | 0 | Work to finalise the 2014/15 IT Development work programme is being drawn together prior to a special meeting of ITSG scheduled for September. A more accurate profile of spend for this budget will be established following that meeting. |
| | | 0 | | | | | |
| 71395 | EDM - Corporate | 11,070 | 16,070 | 0 | 16,070 | 0 | Need to establish any urgent works, the budget will be adjusted accordingly once this has been established. Possible slippage/virement. Budget to be reviewed following September ITSG meeting |
| 71414 | Hardware Funding (Note 1) | 5,000 | 12,980 | 0 | 12,980 | 0 | Balance slipped from 14/15 to fund the need for equipment replacement. |
| 71431 | Establishment of LES & internet links to replace MPLS | 0 | 34,640 | 0 | 34,640 | 0 | Will be completed by September 2014. |
| 71443 | Civica ICON Upgrade | 0 | 25,770 | 18,351 | 25,770 | 0 | System upgraded May 2014. Still have to purchase Chip & Pin stands. |
| 71444 | BACS Software | 0 | 21,980 | 0 | 21,980 | 0 | BACS still to be implemented. Hope to be completed by August. |
| 71435 | Funding for Applications | 350,000 | 425,120 | 0 | 425,120 | 0 | £15k transferred from 71416. |
| 71437 | Windows Server Licensing | 5,000 | 10,000 | 0 | 10,000 | 0 | Residual need for 14/15 budget to be estimated in September 2014. |
| 71416 | Merging IT systems - Licensing & Env Health | 15,000 | 0 | 0 | 0 | 0 | Scheme not to go ahead in it's original form, therefore, £15k transferred into Applications scheme until a solution to this is found. |
| 71418 | Mayrise Upgrade | 0 | 2,050 | 0 | 2,050 | 0 | Final invoices still due |

CAPITAL MONITORING 2014/15

PROSPERITY

Exp. To 31/08/14

| Exp Code | 2014/15 Approved Schemes | 2014/15 Original Estimate | 2014/15 Revised Estimate | 2014/15 Total Spend to Date | 2014/15 Projected Spend | 2014/15 Variance between Proj Spend and Approved Estimate | COMMENTS |
|----------|---|---------------------------|--------------------------|-----------------------------|-------------------------|---|--|
| | | £ | £ | £ | £ | £ | |
| 71420 | Integrated Dev Mgt and Bldg Ctrl Systems | 0 | 153,200 | 0 | 153,200 | 0 | Installation of the product has been booked for August and it is anticipated that the test data migration will take place during Q2. Stage payment invoice expected shortly from Stevenage Borough Council |
| 71438 | EH 50% share of technical/project management costs | 0 | 23,110 | 1,440 | 23,110 | 0 | Balance slipped from 13/14 as project is not yet complete and there will be a further draw on the funding in 14/15. Final invoice expected in September as technical consultant will leave at end of August. |
| 71439 | Service Desk & Utilities | 0 | 27,170 | 0 | 27,170 | 0 | Service desk procurement is complete. There may also be further hardware rationalisation that we will draw upon from this budget. Training in the configuration and use of the system has been recently undertaken which has enabled a plan to be devised to implement the system. Slippage on original timeframes reported to partnership board resulted from delays in Manage Engine providing a consultant on site. |
| 71440 | Shared service print investment costs 50% | 0 | 20,500 | 0 | 20,500 | 0 | Work not yet undertaken, scheduled for 14/15. Work is crucial to establish a print hub for the shared service. A business case which will clarify the way forward and timeframes is expected in September 2014. |
| 71441 | Shared service accommodation costs 50% | 0 | 7,000 | 0 | 7,000 | 0 | To be utilised on works to old Wallfields building for shared IT staff. |
| | Car Parks:- | | | | | | |
| 75240 | Bircherley Green MSCP, Hertford - Major Refurb. & Repairs | 0 | 55,950 | 0 | 0 | (55,950) | Car Park lease surrendered, agreed in principle. Therefore, budget now not required. Will amend budget when revised programme is set. |
| 75269 | Bell Street, Sawbridgeworth - Resurfacing & Lining | 0 | 1,200 | (130) | (130) | (1,330) | Completed, saving achieved. |

CAPITAL MONITORING 2014/15

PROSPERITY

Exp. To 31/08/14

| Exp Code | 2014/15 Approved Schemes | 2014/15 Original Estimate | 2014/15 Revised Estimate | 2014/15 Total Spend to Date | 2014/15 Projected Spend | 2014/15 Variance between Proj Spend and Approved Estimate | COMMENTS |
|----------|--|---------------------------|--------------------------|-----------------------------|-------------------------|---|---|
| | | £ | £ | £ | £ | £ | |
| | Council Offices, Hertford:- | | | | | | |
| 71274 | Wallfields Boiler Room Works | 60,000 | 60,000 | 28,496 | 60,000 | 0 | Works commenced, 90% completed. |
| 71269 | Wallfields Security Gates & Fencing to Boiler House | 15,000 | 15,000 | 0 | 15,000 | 0 | Options being reviewed, will be completed this year. |
| 71275 | New Refurbishment Works to Wallfields Old Building | 0 | 6,730 | (86) | 6,730 | 0 | Further works to be carried out/equipment to be purchased. |
| 71276 | Wallfields Card Control to Doors | | 0 | 0 | 0 | 0 | Commitment still outstanding from 13/14, awaiting invoice |
| 71277 | Wallfields - Lift Improvements | 25,000 | 25,000 | 30,900 | 30,900 | 5,900 | Commencing 18.8.14. Will overspend by £5,900 due to more works being required. |
| 71278 | Wallfields - Refurbishment of Windows | 15,000 | 15,000 | 0 | 15,000 | 0 | Programmed for this year. |
| 72598 | Cricketfield Lane Bishop's Stortford-Resurface Footpath & Retainment Works | 75,000 | 75,000 | 11,124 | 20,000 | (55,000) | Scheme has been reviewed. Reduced scheme planned for 18.8.14, orders placed. Saving will be achieved. Budget to be amended when revised programme set. |
| 71445 | Compliance Software System | 10,000 | 10,000 | 8,471 | 10,000 | 0 | Order placed. |
| 71203 | Replacement of Chairs & Desks | 10,000 | 8,820 | 4,815 | 8,820 | 0 | |
| 75157 | New Footbridge over the River Stort, Bishop's Stortford | 0 | 87,400 | 0 | 87,400 | 0 | Work to rectify the defects/repairs on the Stort bridge is progressing and anticipate spending the remaining money in next 6 months. |
| 72568 | North Drive, Ware - reconstruct road & drainage | 14,750 | 13,970 | 527 | 13,970 | 0 | Unable to resolve this at the moment as the money available is not enough to upgrade the road properly, however there are a couple of private planning schemes that may come forward that we hope to be able to include the road in. |
| 75160 | River & Watercourse Structures | 47,500 | 65,720 | 1,420 | 65,720 | 0 | Flood alleviation works have been completed in Bishops Stortford. Quotes have been received for works on the weir gate in Hertford Castle Grounds. Documentation is being prepared for the EA consent required. Awaiting quotes for structural bridge surveys which will be carried out in 2014/2015. |

CAPITAL MONITORING 2014/15

PROSPERITY

Exp. To 31/08/14

| Exp Code | 2014/15 Approved Schemes | 2014/15 Original Estimate | 2014/15 Revised Estimate | 2014/15 Total Spend to Date | 2014/15 Projected Spend | 2014/15 Variance between Proj Spend and Approved Estimate | COMMENTS |
|-----------------|---|----------------------------------|---------------------------------|------------------------------------|--------------------------------|--|---|
| | | £ | £ | £ | £ | £ | |
| 71251 | Automated Telling Machines at Hertford & Bishop's Stortford | 12,800 | 12,800 | 5,142 | 12,800 | 0 | KPR Midlink are currently working on the software changes required. Once this is completed and fully tested, implementation can be planned, hopefully around October. |
| TOTAL | | 671,120 | 1,250,780 | 110,470 | 1,144,400 | (106,380) | |

Note 1. Funding for future years as follows (as agreed at 23.7.13 Exec):-

2017/18 - £35,000

2018/19 - £154,950

2019/20 - £67,010

2020/21 - £74,000