




Action Code	Action Title	Action Description	Original Due Date in 2011/12 Service Plan	April - September 2012 status	October - December 2012 status	January - March 2013 status	April - September 2013 status	October - December 2013 status	January - March 2014 Status	Notes		
Pride in East Herts												
By 2013 - Sustain the percentage of residents satisfied with street and environmental cleanliness by increasing partnership working to maintain environmental standards.												
11-ES01	Deliver completed management plans for major parks in consultation with stakeholders.	<p>Target: Management plans in place for the remaining major parks (Hertford Castle; Waytemore Castle; Hartham).</p> <p>Outcome: Clear direction and allocation of resources to meet local needs. Able to demonstrate local community involvement. Develop a consistent approach to producing Management Plans for the 40+ smaller parks and open spaces.</p> <p>Critical Success Factors: Staff resources. Support from the local community and external partners such as Groundwork Trust and CMS.</p> <p>Environmental Impacts: The development of parks considers environmental management, landscape and biodiversity implications.</p>	31-Dec-11	Revised Completion Date (to 30 September 2013)	Action on Target	Action on Target	Achieved	No update required		April - September 2013. Action Complete. This action now superseded by events and action from later years plans. Hartham Park consultation on draft management plan complete. Castle Hertford - on going discussions with the Town Council on a joint management plan as site jointly owned. Waytemore Castle - working with BS Town Council on joint management for this park and adjacent Sworders Field with the objective of a single plan for both sites. Public consultation carried out by the Town Council in July.		
By 2015 - Reduce by 25% the carbon dioxide emissions from local authority operations by 2020.												
11-ES21	Implement the Castle Weir Micro Hydro Scheme at Hertford Theatre.	<p>Target: Facility commissioned.</p> <p>Outcome: Exempla project. Production of sustainable energy and income generated from the sale of green electricity and feed in tariffs. Contributes to the enhancement of the town centre of Hertford.</p> <p>Critical Success Factors: Staff resources. Design and build of facility by Contractor. Support from the Council's Engineering and Property teams. Planning approval agreed.</p> <p>Environmental Impacts: Reduce Council's carbon footprint. Demonstration project for businesses in Hertfordshire.</p>	31-Oct-11	Revised Completion Date (to 31 July 2013)		Revised Completion Date (to 31 March 2014)	Action On Target	Action On Target	Revised Completion Date (to 31 March 2015)		Action On Target	January - March 2014. Action on Target. Work continues with the Environment Agency to demonstrate that there will be no adverse effects on fish and eels and incorporate an 'eel pass' into the design as required by legislation for the protection of this species. A planning application is expected to go forward in summer 2014 once these approvals have been resolved.