Essential Reference Paper "B": Hertford Hydro Scheme - Revised Project Plan 2018

Project Tasks	Task Dependencies	14-May	28-May 04-Ju	Jun 18-Jun	n 02-Jul 16	6-Jul 30-Ju	ul 13-Aug	27-Aug (01-Oct 0	B-Oct 15-0	ct 22-Oct	29-Oct	05-Nov	12-Nov	19-Nov 2	6-Nov 03	3-Dec 10-	Dec 17-D	ec 24-De	ec 31-Dec	07-Jan	14-Jan	21-Jan	28-Jan	04-Feb	11-Feb	18-Feb 25-	Feb 04-N	/lar 11-M
EA Fish and eel pass site feasibility review																													
	EA/CMS led project																												
	EA FRA data / EA																												
	informal review																												
EHC prepare and submit Hydro formal	Consultants study																												
	results																												
EA consider FRA and give approval to	Consultants study																												
	results																												
	EA approval of scheme																												
	EA approval of scheme																												
EA give final approval																				1									
Planning Application preparation																													
	EA approval of scheme																												
	EA approval of scheme																						_						
Award contract	Planning approval																												
	Planning approval																												
	Planning approval																												
Manufacture Screen / ancillaries Civil works on site	Planning approval																												
Civil works for electrical connection	Planning approval Civil works																												
Install turbine	CIVII WORKS																												
	Civil works																												
	Civil works																												
Complete work on turbine building	CIVII WOIKS	1																											
	All works																												
	1																												
	1																												
L	1																												
	1																												
	1																												
	1																												
L	ł	4																											

Abreviations

EHC - East Herts Council EA - Environment Agency FRA - Flood Risk Assessment

Assumptions:

All timescales are estimates Timescales used for EA approval are reasonable estimates, but are outside the Council's control Timescales for Planning application approval is assumed as 8 weeks with no



